

Our new operations system

What is coming and how it will help the team | 5 September 2026

We are planning one shared system to follow each job from sale and booking through installation, aftercare and payment. The aim is **clear responsibilities, less repeated entry and fewer missed actions**, with a reliable record of what has happened.

One job record, accessible to the right people

Job Sold and Job Booking form responses will feed the system. Customer details, agreed value, dates, people, materials and documents will sit against the same job. Staff will use AppSheet on a Mac browser or mobile, with their own sign-in and access suited to their role. Everyday screens will show the customer name and postcode; a unique internal reference will keep similar jobs separate.

A current task list for each person

Each person will see their own tasks, with team views for authorised staff. The dashboard will show **today, tomorrow, the next seven days and anything overdue**. Related tasks will group under the job. Completing an action will record who did it, when and any required notes. Finished tasks leave the current list but stay in the history. Unfinished work stays visible, with follow-up dates and stronger overdue flags.

Booking, planning and changes

For standard jobs, booking can proceed once the contract is signed, Ben has confirmed the deposit in the bank, and customer details and values have been checked. Preparation already completed on paper can be recorded. Rolling **three-week and six-week planners** will show roofers, electricians and scaffold teams.

Moving a job or changing an installer will update the affected plans and calendars and create the necessary follow-ups. Cancellations will create a checklist covering installers, scaffolders, merchants, calendars, invoices and GHL, with confirmation tracked. Financial adjustments will be reviewed appropriately.

Ordering, deliveries and the store

Roofing and electrical materials can be ordered for different Thursday deliveries. Friday lists for Tom at Greentech and Luke at CEF will show the jobs expected on the following Thursday. Late changes will trigger an urgent update and a task for Tanya to obtain confirmation.

The storeman will have this week's picking list and a forward view, with quantities and early or partial deliveries recorded. Panel receipts, use, returns and broken or defective panels will feed the stock record and roofing notes. Friday's panel view will show **460W and 515W quantities needed in each of the next two weeks**, alongside stock information for checking.

From installation to completion

Scaffolding, calls and follow-up work

Scaffold erects and strips will be tracked by company and date, with Friday lists for the following week and confirmation of changes. Strip authorisation, booking and actual removal will be recorded separately. Complaints about scaffolders will remain visible until resolved.

Tanya will be prompted to call the relevant installers the next day, using the agreed office working-day rules. Once all required work is confirmed complete, the customer call becomes due. An unfinished job will create a remedial and a task to book the return visit. Customer concerns will become tracked complaints. Variations will alert Hannah; remedials and complaints will normally sit with Tanya, with other owners assigned where needed.

Commissioning: detail still to be supplied

The commissioning forms and full process still need to be added to the specification. The current build pack includes a provisional outline. Our actual questions, required photos, equipment details, review process and handover contents will be mapped from those forms before this part is finalised.

The agreed intention is for installers to submit job information and evidence, with reminders for missing commissioning forms after **two working days**. Receipt and review will be tracked separately. PDF presentation can be completed later once the required content is agreed.

Payments and customer completion

Standard jobs will have separate **25% deposit, 35% interim and 40% balance invoices**, with later stages prepared as drafts. The interim is due on the Friday before installation; an unpaid interim creates a task for Tanya to call the customer. It will not automatically stop the installation.

Tanya's approval that the job is complete and the customer is happy will trigger the balance and handover follow-ups, including a human task to move GHL. Operational completion will be separate from payment collection. Phoenix jobs will follow their own route: Hannah uploads the evidence and Tanya chases payment.

What management will be able to see

Reports will show work sold last week, work coming next week, invoice and payment positions, and monthly sales trends by jobs, value and salesperson. Remedials and complaints will retain monthly totals, age and time to resolve, supporting quality reviews and ISO 9001 records. Sales, cash received and income recognised for completed work will be reported separately using the configured accounting rules.

How we will introduce it

The developer will build and test in stages, followed by a controlled staff trial, training and operating guides. Staff will record outcomes and check their overdue and waiting tasks daily. Daily system checks, visible failures, backups and recovery procedures will support reliable operation. Fully closed jobs older than six months can be archived with their history; outstanding work and payments will remain actionable.